Detailed Measurement Sheet

Name of Work : Modified Estimate For The Work of Improvements to Drain and Asphalting to Abbigere Area & Shettyhalli Area in Ward No. 12 Shettyhalli Sub Division (2-Works) Package No. DZ 2017-18-(01) (Improvements to Roads and Asphalting to Abbigere area Forest Road and Shettyhalli area, Raghavendra Layout Main Road in Ward no.12 Shettyhalli Sub Division

Name of Agency :- M.S.Venkatesh

Est Cost : Rs. 250.00 Lakhs

Job Code No:012-18-000015 and 012-18-000016.

Work Order No: EE/DD/WO/301/2018-19 Dated:02-02-2019

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
Measurement Recorded on:							
1	Removing B.S. slab of Drain and stacking.(page No 25., I.no.5.32 of KPWD S.R 2016-17)						
				Total		0.00	
				Limit		0.00	Sqm
Measurement Recorded on: 01.09.2019							
2	Earthwork excavation by manulal means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / chapter 3 (P-141/19.1)						
	Ragavendra Layout Main Road						
	Water Supply and Sanatory road Cutting						
	0-15	2	15.00	1.20	0.40	14.40	
	15-30	2	15.00	1.20	0.40	14.40	
	30-45	2	15.00	1.20	0.40	14.40	
	45-60	2	15.00	1.20	0.40	14.40	
	60-75	2	15.00	1.20	0.40	14.40	
	75-90	2	15.00	1.20	0.40	14.40	

Contractor

Civil-Tech Consultants & Engineers Bangalore

Asst Engineer

Asst Executive Engineer

Scanned with CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	90-105	2	15.00	1.20	0.40	14.40	
	105-120	2	15.00	1.20	0.40	14.40	
	120-135	2	15.00	1.20	0.40	14.40	
	135-150	2	15.00	1.20	0.40	14.40	
	150-165	2	15.00	1.20	0.40	14.40	
	165-180	2	15.00	1.20	0.40	14.40	
	180-195	2	15.00	1.20	0.40	14.40	
	195-210	2	15.00	1.20	0.40	14.40	
	210-225	2	15.00	1.20	0.40	14.40	
	225-240	2	15.00	1.20	0.40	14.40	
	240-255	2	15.00	1.20	0.40	14.40	
	255-270	2	15.00	1.20	0.40	14.40	
	270-285	2	15.00	1.20	0.40	14.40	
	285-300	2	15.00	1.20	0.40	14.40	
	300-315	2	15.00	1.20	0.40	14.40	
	315-330	2	15.00	1.20	0.40	14.40	
	330-345	2	15.00	1.20	0.40	14.40	
	345-360	2	15.00	1.20	0.40	14.40	
	360-375	2	15.00	1.20	0.40	14.40	
	375-390	2	15.00	1.20	0.40	14.40	
	390-405	2	15.00	1.20	0.40	14.40	
	405-420	2	15.00	1.20	0.40	14.40	
	420-435	2	15.00	1.20	0.40	14.40	
	435-450	2	15.00	1.20	0.40	14.40	
	450-465	2	15.00	1.20	0.40	14.40	
	465-480	2	15.00	1.20	0.40	14.40	
	480-495	2	15.00	1.20	0.40	14.40	
	495-510	2	15.00	1.20	0.40	14.40	
	510-525	2	15.00	1.20	0.40	14.40	
	525-540	2	15.00	1.20	0.40	14.40	
	540-555	2	15.00	1.20	0.40	14.40	
	555-570	2	15.00	1.20	0.40	14.40	
	570-585	2	15.00	1.20	0.40	14.40	

Contractor

Civil-Tech Consultants & Engineers Bangalore

Asst Engineer

Asst Executive Engineer

Scanned with CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	585-600	2	15.00	1.20	0.40	14.40	
	600-615	2	15.00	1.20	0.40	14.40	
	615-630	2	15.00	1.20	0.40	14.40	
	630-645	2	15.00	1.20	0.40	14.40	
	645-660	2	15.00	1.20	0.40	14.40	
	660-675	2	15.00	1.20	0.40	14.40	
	675-690	2	15.00	1.20	0.40	14.40	
	690-705	2	15.00	1.20	0.40	14.40	
	705-720	2	15.00	1.20	0.40	14.40	
	720-735	2	15.00	1.20	0.40	14.40	
	735-750	2	15.00	1.20	0.40	14.40	
	750-765	2	15.00	1.20	0.40	14.40	
	765-780	2	15.00	1.20	0.40	14.40	
	780-795	2	15.00	1.20	0.40	14.40	
	795-810	2	15.00	1.20	0.40	14.40	
	810-825	2	15.00	1.20	0.40	14.40	
	825-840	2	15.00	1.20	0.40	14.40	
	840-855	2	15.00	1.20	0.40	14.40	
	855-870	2	15.00	1.20	0.40	14.40	
	870-885	2	15.00	1.20	0.40	14.40	
	885-900	2	15.00	1.20	0.40	14.40	
	900-915	2	15.00	1.20	0.40	14.40	
	915-930	2	15.00	1.20	0.40	14.40	
	930-945	2	15.00	1.20	0.40	14.40	
	945-960	2	15.00	1.20	0.40	14.40	
	960-975	2	15.00	1.20	0.40	14.40	
	975-990	2	15.00	1.20	0.40	14.40	
	990-1005	2	15.00	1.20	0.40	14.40	
	1005-1020	2	15.00	1.20	0.40	14.40	
	1020-1035	2	15.00	1.20	0.40	14.40	
	1035-1050	2	15.00	1.20	0.40	14.40	
	1050-1065	2	15.00	1.20	0.40	14.40	
	Cross Road (Mud Road)						

Asst Engineer

Asst Executive Engineer

Scanned with CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	0-15	1	15.00	(7.0+5.6)/2	0.15	14.18	
	15-30	1	15.00	(5.6+5.3)/2	0.15	12.26	
	30-45	1	15.00	(5.3+5.2)/2	0.15	11.81	
	45-60	1	15.00	(5.2+5.0)/2	0.15	11.48	
	60-75	1	15.00	(5.0+5.5)/2	0.15	11.81	
	75-90	1	15.00	(5.5+5.8)/2	0.15	12.71	
	90-105	1	15.00	(5.8+5.4)/2	0.15	12.60	
	105-120	1	15.00	(5.4+5.3)/2	0.15	12.04	
	120-139	1	19.00	(5.3+7.5)/2	0.15	18.24	
	Forest Road						
	Water Supply and Sanatory road Cutting						
	0-15	2	15.00	1.20	0.40	14.40	
	15-30	2	15.00	1.20	0.40	14.40	
	30-60	2	30.00	1.20	0.40	28.80	
	60-90	2	30.00	1.20	0.40	28.80	
	90-120	2	30.00	1.20	0.40	28.80	
	120-150	2	30.00	1.20	0.40	28.80	
	150-180	2	30.00	1.20	0.40	28.80	
	180-210	2	30.00	1.20	0.40	28.80	
	210-240	2	30.00	1.20	0.40	28.80	
	240-270	2	30.00	1.20	0.40	28.80	
	270-300	2	30.00	1.20	0.40	28.80	
	300-330	2	30.00	1.20	0.40	28.80	
	330-360	2	30.00	1.20	0.40	28.80	
	360-390	2	30.00	1.20	0.40	28.80	
	390-420	2	30.00	1.20	0.40	28.80	
	420-450	2	30.00	1.20	0.40	28.80	
	450-480	2	30.00	1.20	0.40	28.80	
	480-510	2	30.00	1.20	0.40	28.80	
	510-540	2	30.00	1.20	0.40	28.80	
	540-570	2	30.00	1.20	0.40	28.80	
	570-600	2	30.00	1.20	0.40	28.80	
	600-630	2	30.00	1.20	0.40	28.80	

Civil-Tech Consultants & Engineers Bangalore

01/09/2019

E.E. (D.D.)

Asst Engineer

Asst Executive Engineer

Scanned with CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	630-660	2	30.00	1.20	0.40	28.80	
	660-690	2	30.00	1.20	0.40	28.80	
	690-720	2	30.00	1.20	0.40	28.80	
	720-750	2	30.00	1.20	0.40	28.80	
	750-780	2	30.00	1.20	0.40	28.80	
	780-810	2	30.00	1.20	0.40	28.80	
	810-840	2	30.00	1.20	0.40	28.80	
	840-870	2	30.00	1.20	0.40	28.80	
	870-900	2	30.00	1.20	0.40	28.80	
	900-930	2	30.00	1.20	0.40	28.80	
	930-960	2	30.00	1.20	0.40	28.80	
	960-990	2	30.00	1.20	0.40	28.80	
	990-1020	2	30.00	1.20	0.40	28.80	
	1020-1050	2	30.00	1.20	0.40	28.80	
	1050-1080	2	30.00	1.20	0.40	28.80	
	1080-1110	2	30.00	1.20	0.40	28.80	
	1110-1140	2	30.00	1.20	0.40	28.80	
	1140-1170	2	30.00	1.20	0.40	28.80	
	1170-1200	2	30.00	1.20	0.40	28.80	
	1200-1230	2	30.00	1.20	0.40	28.80	
	1230-1260	2	30.00	1.20	0.40	28.80	
	1260-1290	2	30.00	1.20	0.40	28.80	
	1290-1303	2	13.00	1.20	0.40	12.48	
	Widening Both Sides						
	0-15	2	15.00	1.00	0.30	9.00	
	15-30	2	15.00	1.00	0.30	9.00	
	30-60	2	30.00	1.00	0.30	18.00	
	60-90	2	30.00	1.00	0.30	18.00	
	90-120	2	30.00	1.00	0.30	18.00	
	120-150	2	30.00	1.00	0.30	18.00	
	150-180	2	30.00	1.00	0.30	18.00	
	180-210	2	30.00	1.00	0.30	18.00	
	210-240	2	30.00	1.00	0.30	18.00	

Contractor

Asst Engineer

Asst Executive Engineer

Scanned with CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	240-270	2	30.00	1.00	0.30	18.00	
	270-300	2	30.00	1.00	0.30	18.00	
	300-330	2	30.00	1.00	0.30	18.00	
	330-360	2	30.00	1.00	0.30	18.00	
	360-390	2	30.00	1.00	0.30	18.00	
	390-420	2	30.00	1.00	0.30	18.00	
	420-450	2	30.00	1.00	0.30	18.00	
	450-480	2	30.00	1.00	0.30	18.00	
	480-510	2	30.00	1.00	0.30	18.00	
	510-540	2	30.00	1.00	0.30	18.00	
	540-570	2	30.00	1.00	0.30	18.00	
	570-600	2	30.00	1.00	0.30	18.00	
	600-630	2	30.00	1.00	0.30	18.00	
	630-660	2	30.00	1.00	0.30	18.00	
	660-690	2	30.00	1.00	0.30	18.00	
	690-720	2	30.00	1.00	0.30	18.00	
	720-750	2	30.00	1.00	0.30	18.00	
	750-780	2	30.00	1.00	0.30	18.00	
	780-810	2	30.00	1.00	0.30	18.00	
	810-840	2	30.00	1.00	0.30	18.00	
	840-870	2	30.00	1.00	0.30	18.00	
	870-900	2	30.00	1.00	0.30	18.00	
	900-930	2	30.00	1.00	0.30	18.00	
	930-960	2	30.00	1.00	0.30	18.00	
	960-990	2	30.00	1.00	0.30	18.00	
	990-1020	2	30.00	1.00	0.30	18.00	
	1020-1050	2	30.00	1.00	0.30	18.00	
	1050-1080	2	30.00	1.00	0.30	18.00	
	1080-1110	2	30.00	1.00	0.30	18.00	
	1110-1140	2	30.00	1.00	0.30	18.00	
	1140-1170	2	30.00	1.00	0.30	18.00	
	1170-1200	2	30.00	1.00	0.30	18.00	
	1200-1230	2	30.00	1.00	0.30	18.00	

Checked by E.E. (D.D.)

Contractor

Civil-Tech Consultants & Engineers Bangalore

Asst Engineer

Asst Executive Engineer

Scanned with CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	360-375	2	15.00	1.20	0.15	5.40	
	375-390	2	15.00	1.20	0.15	5.40	
	390-405	2	15.00	1.20	0.15	5.40	
	405-420	2	15.00	1.20	0.15	5.40	
	420-435	2	15.00	1.20	0.15	5.40	
	435-450	2	15.00	1.20	0.15	5.40	
	450-465	2	15.00	1.20	0.15	5.40	
	465-480	2	15.00	1.20	0.15	5.40	
	480-495	2	15.00	1.20	0.15	5.40	
	495-510	2	15.00	1.20	0.15	5.40	
	510-525	2	15.00	1.20	0.15	5.40	
	525-540	2	15.00	1.20	0.15	5.40	
	540-555	2	15.00	1.20	0.15	5.40	
	555-570	2	15.00	1.20	0.15	5.40	
	570-585	2	15.00	1.20	0.15	5.40	
	585-600	2	15.00	1.20	0.15	5.40	
	600-615	2	15.00	1.20	0.15	5.40	
	615-630	2	15.00	1.20	0.15	5.40	
	630-645	2	15.00	1.20	0.15	5.40	
	645-660	2	15.00	1.20	0.15	5.40	
	660-675	2	15.00	1.20	0.15	5.40	
	675-690	2	15.00	1.20	0.15	5.40	
	690-705	2	15.00	1.20	0.15	5.40	
	705-720	2	15.00	1.20	0.15	5.40	
	720-735	2	15.00	1.20	0.15	5.40	
	735-750	2	15.00	1.20	0.15	5.40	
	750-765	2	15.00	1.20	0.15	5.40	
	765-780	2	15.00	1.20	0.15	5.40	
	780-795	2	15.00	1.20	0.15	5.40	
	795-810	2	15.00	1.20	0.15	5.40	
	810-825	2	15.00	1.20	0.15	5.40	
	825-840	2	15.00	1.20	0.15	5.40	
	840-855	2	15.00	1.20	0.15	5.40	

E.E. (D.D.)

Asst. Engineer

Scanned with CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	855-870	2	15.00	1.20	0.15	5.40	
	870-885	2	15.00	1.20	0.15	5.40	
	885-900	2	15.00	1.20	0.15	5.40	
	900-915	2	15.00	1.20	0.15	5.40	
	915-930	2	15.00	1.20	0.15	5.40	
	930-945	2	15.00	1.20	0.15	5.40	
	945-960	2	15.00	1.20	0.15	5.40	
	960-975	2	15.00	1.20	0.15	5.40	
	975-990	2	15.00	1.20	0.15	5.40	
	990-1005	2	15.00	1.20	0.15	5.40	
	1005-1020	2	15.00	1.20	0.15	5.40	
	1020-1035	2	15.00	1.20	0.15	5.40	
	1035-1050	2	15.00	1.20	0.15	5.40	
	1050-1065	2	15.00	1.20	0.15	5.40	
	Forest Road						
	Water Supply and Sanatory road Cutting						
	0-15	2	15.00	1.20	0.15	5.40	
	15-30	2	15.00	1.20	0.15	5.40	
	30-60	2	30.00	1.20	0.15	10.80	
	60-90	2	30.00	1.20	0.15	10.80	
	90-120	2	30.00	1.20	0.15	10.80	
	120-150	2	30.00	1.20	0.15	10.80	
	150-180	2	30.00	1.20	0.15	10.80	
	180-210	2	30.00	1.20	0.15	10.80	
	210-240	2	30.00	1.20	0.15	10.80	
	240-270	2	30.00	1.20	0.15	10.80	
	270-300	2	30.00	1.20	0.15	10.80	
	300-330	2	30.00	1.20	0.15	10.80	
	330-360	2	30.00	1.20	0.15	10.80	
	360-390	2	30.00	1.20	0.15	10.80	
	390-420	2	30.00	1.20	0.15	10.80	
	420-450	2	30.00	1.20	0.15	10.80	
	450-480	2	30.00	1.20	0.15	10.80	

E.E. (D.D.)

Civil Tech Consultants & Engineers Bangalore

Asst Engineer

Asst Executive Engineer

Scanned with CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	15-30	2	15.00	1.20	0.23	8.28	
	30-45	2	15.00	1.20	0.23	8.28	
	45-60	2	15.00	1.20	0.23	8.28	
	60-75	2	15.00	1.20	0.23	8.28	
	75-90	2	15.00	1.20	0.23	8.28	
	90-105	2	15.00	1.20	0.23	8.28	
	105-120	2	15.00	1.20	0.23	8.28	
	120-135	2	15.00	1.20	0.23	8.28	
	135-150	2	15.00	1.20	0.23	8.28	
	150-165	2	15.00	1.20	0.23	8.28	
	165-180	2	15.00	1.20	0.23	8.28	
	180-195	2	15.00	1.20	0.23	8.28	
	195-210	2	15.00	1.20	0.23	8.28	
	210-225	2	15.00	1.20	0.23	8.28	
	225-240	2	15.00	1.20	0.23	8.28	
	240-255	2	15.00	1.20	0.23	8.28	
	255-270	2	15.00	1.20	0.23	8.28	
	270-285	2	15.00	1.20	0.23	8.28	
	285-300	2	15.00	1.20	0.23	8.28	
	300-315	2	15.00	1.20	0.23	8.28	
	315-330	2	15.00	1.20	0.23	8.28	
	330-345	2	15.00	1.20	0.23	8.28	
	345-360	2	15.00	1.20	0.23	8.28	
	360-375	2	15.00	1.20	0.23	8.28	
	375-390	2	15.00	1.20	0.23	8.28	
	390-405	2	15.00	1.20	0.23	8.28	
	405-420	2	15.00	1.20	0.23	8.28	
	420-435	2	15.00	1.20	0.23	8.28	
	435-450	2	15.00	1.20	0.23	8.28	
	450-465	2	15.00	1.20	0.23	8.28	
	465-480	2	15.00	1.20	0.23	8.28	
	480-495	2	15.00	1.20	0.23	8.28	
	495-510	2	15.00	1.20	0.23	8.28	

E.E. (D.D.)
14/09/2009

Contractor

Civil-Tech Consultants & Engineers Bangalore

Asst Engineer

Asst Executive Engineer

Scanned with CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	510-525	2	15.00	1.20	0.23	8.28	
	525-540	2	15.00	1.20	0.23	8.28	
	540-555	2	15.00	1.20	0.23	8.28	
	555-570	2	15.00	1.20	0.23	8.28	
	570-585	2	15.00	1.20	0.23	8.28	
	585-600	2	15.00	1.20	0.23	8.28	
	600-615	2	15.00	1.20	0.23	8.28	
	615-630	2	15.00	1.20	0.23	8.28	
	630-645	2	15.00	1.20	0.23	8.28	
	645-660	2	15.00	1.20	0.23	8.28	
	660-675	2	15.00	1.20	0.23	8.28	
	675-690	2	15.00	1.20	0.23	8.28	
	690-705	2	15.00	1.20	0.23	8.28	
	705-720	2	15.00	1.20	0.23	8.28	
	720-735	2	15.00	1.20	0.23	8.28	
	735-750	2	15.00	1.20	0.23	8.28	
	750-765	2	15.00	1.20	0.23	8.28	
	765-780	2	15.00	1.20	0.23	8.28	
	780-795	2	15.00	1.20	0.23	8.28	
	795-810	2	15.00	1.20	0.23	8.28	
	810-825	2	15.00	1.20	0.23	8.28	
	825-840	2	15.00	1.20	0.23	8.28	
	840-855	2	15.00	1.20	0.23	8.28	
	855-870	2	15.00	1.20	0.23	8.28	
	870-885	2	15.00	1.20	0.23	8.28	
	885-900	2	15.00	1.20	0.23	8.28	
	900-915	2	15.00	1.20	0.23	8.28	
	915-930	2	15.00	1.20	0.23	8.28	
	930-945	2	15.00	1.20	0.23	8.28	
	945-960	2	15.00	1.20	0.23	8.28	
	960-975	2	15.00	1.20	0.23	8.28	
	975-990	2	15.00	1.20	0.23	8.28	
	990-1005	2	15.00	1.20	0.23	8.28	

14/09/2019

E.E. (D.D.)

Asst Executive Engineer

Scanned with CamScanner

em No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	1005-1020	2	15.00	1.20	0.23	8.28	
	1020-1035	2	15.00	1.20	0.23	8.28	
	1035-1050	2	15.00	1.20	0.23	8.28	
	1050-1065	2	15.00	1.20	0.23	8.28	
	Cross Road (Mud Road)						
	0-15	1	15.00	(7.0+5.6)/2	0.15	14.18	
	15-30	1	15.00	(5.6+5.3)/2	0.15	12.26	
	30-45	1	15.00	(5.3+5.2)/2	0.15	11.81	
	45-60	1	15.00	(5.2+5.0)/2	0.15	11.48	
	60-75	1	15.00	(5.0+5.5)/2	0.15	11.81	
	75-90	1	15.00	(5.5+5.8)/2	0.15	12.71	
	90-105	1	15.00	(5.8+5.4)/2	0.15	12.60	
	105-120	1	15.00	(5.4+5.3)/2	0.15	12.04	
	120-139	1	19.00	(5.3+7.5)/2	0.15	18.24	
	Forest Road						
	Water Supply and Sanatory road Cutting						
	0-15	2	15.00	1.20	0.23	8.28	
	15-30	2	15.00	1.20	0.23	8.28	
	30-60	2	30.00	1.20	0.23	16.56	
	60-90	2	30.00	1.20	0.23	16.56	
	90-120	2	30.00	1.20	0.23	16.56	
	120-150	2	30.00	1.20	0.23	16.56	
	150-180	2	30.00	1.20	0.23	16.56	
	180-210	2	30.00	1.20	0.23	16.56	
	210-240	2	30.00	1.20	0.23	16.56	
	240-270	2	30.00	1.20	0.23	16.56	
	270-300	2	30.00	1.20	0.23	16.56	
	300-330	2	30.00	1.20	0.23	16.56	
	330-360	2	30.00	1.20	0.23	16.56	
	360-390	2	30.00	1.20	0.23	16.56	
	390-420	2	30.00	1.20	0.23	16.56	
	420-450	2	30.00	1.20	0.23	16.56	
	450-480	2	30.00	1.20	0.23	16.56	

E.E. (D.D.)

Contractor

Civil-Tech Consultants & Engineers Bangalore

Asst Engineer

Asst Executive Engineer

Scanned with CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	480-510	2	30.00	1.20	0.23	16.56	
	510-540	2	30.00	1.20	0.23	16.56	
	540-570	2	30.00	1.20	0.23	16.56	
	570-600	2	30.00	1.20	0.23	16.56	
	600-630	2	30.00	1.20	0.23	16.56	
	630-660	2	30.00	1.20	0.23	16.56	
	660-690	2	30.00	1.20	0.23	16.56	
	690-720	2	30.00	1.20	0.23	16.56	
	720-750	2	30.00	1.20	0.23	16.56	
	750-780	2	30.00	1.20	0.23	16.56	
	780-810	2	30.00	1.20	0.23	16.56	
	810-840	2	30.00	1.20	0.23	16.56	
	840-870	2	30.00	1.20	0.23	16.56	
	870-900	2	30.00	1.20	0.23	16.56	
	900-930	2	30.00	1.20	0.23	16.56	
	930-960	2	30.00	1.20	0.23	16.56	
	960-990	2	30.00	1.20	0.23	16.56	
	990-1020	2	30.00	1.20	0.23	16.56	
	1020-1050	2	30.00	1.20	0.23	16.56	
	1050-1080	2	30.00	1.20	0.23	16.56	
	1080-1110	2	30.00	1.20	0.23	16.56	
	1110-1140	2	30.00	1.20	0.23	16.56	
	1140-1170	2	30.00	1.20	0.23	16.56	
	1170-1200	2	30.00	1.20	0.23	16.56	
	1200-1230	2	30.00	1.20	0.23	16.56	
	1230-1260	2	30.00	1.20	0.23	16.56	
	1260-1290	2	30.00	1.20	0.23	16.56	
	1290-1303	2	13.00	1.20	0.23	7.18	
	Widening Both Sides						
	0-15	2	15.00	0.75	0.23	5.18	
	15-30	2	15.00	0.75	0.23	5.18	
	30-60	2	30.00	0.75	0.23	10.35	
	60-90	2	30.00	0.75	0.23	10.35	

14/09/2019
E.E. (D.B.)

Civil-Tech Consultants & Engineers Bangalore

Asst Engineer

Asst Executive Engineer

Scanned with CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	180-195	1	15.00	(5.9+5.7)/2		87.00	
	195-210	1	15.00	(5.7+5.0)/2		80.25	
	210-225	1	15.00	(5.0+5.1)/2		75.75	
	225-240	1	15.00	(5.1+4.9)/2		75.00	
	240-255	1	15.00	(4.9+5.0)/2		74.25	
	255-270	1	15.00	(5.0+5.2)/2		76.50	
	270-285	1	15.00	(5.2+4.9)/2		75.75	
	285-300	1	15.00	(4.9+5.3)/2		76.50	
	300-315	1	15.00	(5.3+5.7)/2		82.50	
	315-330	1	15.00	(5.7+5.5)/2		84.00	
	330-345	1	15.00	(5.5+5.2)/2		80.25	
	345-360	1	15.00	(5.2+5.0)/2		76.50	
	360-375	1	15.00	(5.0+5.8)/2		81.00	
	375-390	1	15.00	(5.8+4.8)/2		79.50	
	390-405	1	15.00	(4.8+5.5)/2		77.25	
	405-420	1	15.00	(5.5+6.1)/2		87.00	
	420-435	1	15.00	(6.1+7.3)/2		100.50	
	435-450	1	15.00	(7.3+5.5)/2		96.00	
	450-465	1	15.00	(5.5+6.0)/2		86.25	
	465-480	1	15.00	(6.0+5.4)/2		85.50	
	480-495	1	15.00	(5.4+5.8)/2		84.00	
	495-510	1	15.00	(5.8+5.9)/2		87.75	
	510-525	1	15.00	(5.9+6.1)/2		90.00	
	525-540	1	15.00	(6.1+6.1)/2		91.50	
	540-555	1	15.00	(6.1+7.0)/2		98.25	
	555-570	1	15.00	(7.0+5.7)/2		95.25	
✓	570-585	1	15.00	(5.7+6.4)/2		90.75	
	585-600	1	15.00	(6.4+5.0)/2		85.50	
	600-615	1	15.00	(5.0+5.6)/2		79.50	
	615-630	1	15.00	(5.6+6.1)/2		87.75	
	630-645	1	15.00	(6.1+5.7)/2		88.50	
	645-660	1	15.00	(5.7+5.9)/2		87.00	
	660-675	1	15.00	(5.9+4.9)/2		81.00	

9/12/19
E.E. (D.D.)

Contractor

Asst Engineer

Asst Executive Engineer

Scanned with CamScanner